

JOSHUA WATER CONTROL DISTRICT
MONTHLY FIELD FOR THE MONTH OF
JUNE 2026

1) MANPOWER

Number of Field Personnel	Names of Field Personnel	Hours Worked	Hours Scheduled	Efficiency
3	James Shattles Donald Bryant Jose Muniz	571	584.3	97%

2) CANAL'S MAINTENANCE

0 feet cleaned.

0 plugs removed.

0 plug installed.

3) ROAD'S MAINTENANCE

a. 0 swales opened.

b. 40 miles of roads graded throughout the district.

c. Numerous washouts filled.

d. Numerous spots and holes were repaired with shell.

4) NORMAL MAINTENANCE

a. Repaired and replaced road signs and posts.

5) SPOIL LEVELED

0 feet leveled.

6) MOWING

a. 2 miles of roads mowed throughout the district.

b. Shop.

7) WEED CONTROL

a. Coastal Air completed aerial spraying of 1156 acres on 6/4/2026.

8) CULVERTS

1. 0 culvert removed.

2. 0 culverts replaced.

3. 0 culverts reset.

4. 0 culverts installed.

9) PROJECTS

a. Repairing posts and signs throughout the district.

JOSHUA WATER CONTROL DISTRICT
MONTHLY FIELD REPORT
FOR THE MONTH OF JUNE 2026

10) ON-GOING PROJECTS

- a. Repairing post and signs throughout district.
- b. Herbicide signs, intersections and roadways in district.

11) REMARKS FROM MR. SHATTLES

- a. NONE.

SCHEDULED WORKDAYS, 22

<u>Equipment Numbers and Description</u>	<u>Days Scheduled</u>	<u>Days Operated</u>	<u>Down Time (Days)</u>	<u>Reasons for Downtime</u>
E-71 John Deere Loader	5	5	0	OK
E-73 Cat Grader	20	18	2	AC
F-69 Volvo Excavator (Rubber Tire)	1	1	0	OK
E-70 John Deere Excavator Track	0	0	0	OK
E-74 John Deere Tractor	14	13	1	SICK
E-75 John Deere Tractor	3	3	0	OK
Totals	48	48	3	OK
Efficiency Rate			97%	