

JOSHUA WATER CONTROL DISTRICT
MONTHLY FIELD FOR THE MONTH OF
SEPTEMBER 2026

1) MANPOWER

Number of Field Personnel	Names of Field Personnel	Hours Worked	Hours Scheduled	Efficiency
3	James Shattles Donald Bryant Jose Muniz	559	567	98%

2) CANAL'S MAINTENANCE

0 feet cleaned.

0 plugs removed.

0 plug installed.

3) ROAD'S MAINTENANCE

a. 0 swales opened.

b. 50 miles of roads graded throughout the district.

c. Numerous washouts filled.

d. Numerous spots and holes were repaired with shell. 03-20 Bottom and Top roadway

e. Numerous miles of roads dragged.

4) NORMAL MAINTENANCE

a. Repaired and replaced road signs and posts.

5) SPOIL LEVELED

0 feet leveled.

6) MOWING

a. 1 mile of roadway mowed 3-1 top roadway.

b. SHOP.

7) WEED CONTROL

a. NONE.

8) CULVERTS

1. 0 culvert removed.

2. 0 culverts replaced.

3. 0 culverts reset.

4. 0 culverts installed.

9) PROJECTS

a. Pulling grass from culvers.

b. Repaired and replaced road signs and posts.

JOSHUA WATER CONTROL DISTRICT
MONTHLY FIELD REPORT
FOR THE MONTH OF SEPTEMBER 2026

10) ON-GOING PROJECTS

a. NONE.

11) REMARKS FROM MR. SHATTLES

a. NONE.

SCHEDULED WORKDAYS, 21

<u>Equipment Numbers and Description</u>	<u>Days Scheduled</u>	<u>Days Operated</u>	<u>Down Time (Days)</u>	<u>Reasons for Downtime</u>
E-71 John Deere Loader	7	5	2	HYDRAULIC HOSE AIR COOLER
E-73 Cat Grader	21	21	0	OK
F-69 Volvo Excavator (Rubber Tire)	0	0	0	OK
E-70 John Deere Excavator Track	0	0	0	OK
E-74 John Deere Tractor	15	15	0	OK
E-75 John Deere Tractor	2	2	0	OK
Totals	45	43	2	OK
Efficiency Rate			98%	